

# Extended Warranty Report

And Test Run Data Collection Instructions










To be completed by the installing contractor for Pre-Commissioning

TO BE SUBMITTED **ELECTRONICALLY** 

Adobe Acrobat Reader required to complete





Please complete entries on all pages. Refer to the outdoor and indoor unit "Installation Manual" as needed.

Please email completed Registration Report to <a href="http://contractors.fujitsugeneral.com/registration">http://contractors.fujitsugeneral.com/registration</a>

System Owner								
Address					Phone			
Email (Optional)								
Installing contractor								
Address					Phone			
Fujitsu Distributor or Rep								
Report Completed By					Phone			
Email					Date			
Outdoor unit total								
Indoor unit total								
		(	OUTDOOR	UNIT SETUP				
		YES	NO				YES	NO
Unit elevated 2" above ground or anticipated s	now level?			DIP sw. SET1, SET2, SET3	3 & SET4 factory def	ault setting?		
Unit is level, +/- 3°?				DIP switch SET5-4 ON? I	Note: (1) ON per net	work segment		
All minimum unit clearances met?				X1 & X2 resistance chec	k: Between 45 and 6	50 Ω?		
Liquid and vapor service valves open complete	ly?			Total Refrigerant Charge	e written on inside o	cover?		
Is proper drainage provided at the unit bottom	?			Power ON at least (12) i	nours before start u	p?		
			REFRIGERA	ANT PIPING				
		YES	NO				YES	NO
All refrigerant piping properly supported?				Was a nitrogen purge p	rovided during brazi	ng?		
All refrigerant lines insulated, without any gaps	i?			Did a pressure test of 60	00 PSIG hold for (24)	) hours?		
Any refrigerant piping traps installed?				All flare and braze conn	ections tested for le	aks?		
Liquid line drier installed with bypass? (Heating	start only)			Did vacuum level hold 5	00 microns or less f	or 60 minutes?		
Vapor line (suction) drier installed with bypass?				Separation Tube and He	aders in their corre	ct orientation?		
START UP				FUNCTION CC	DDE F2:00 (J-IV SYSTI	EMS ONLY)		
		YES	NO	Pipe **length between	OD unit to nearest I	D unit		ft.
"Indoor Unit Connection Check" performed? (F	3:12)						YES	NO
Any system errors at OU 7 segment display?				**Length IS between 13	1 and 213 ft.	F2:00:00		
Condensate line(s) draining properly?				**Length less than 131	ft.	F2:00:01		
				**Length is between 21	3 and 295 ft.	F2:00:02		
				**Length greater than 2	95 ft.	F2:00:03		



Please complete this page for each refrigerant system.

riease com	Jiete tilis	page for each reinigeral	ni system.									
System	#											
Outdoo	r Unit	Model Number						9	Serial Number	REF AD		
Indoor	Unit M	odel Number						٤	Serial Number	REF AD	ΙU	AD
								_				
			Γ	i	RANT CHA			TIOI				
Liquid pipe		Refrigerant per foot	Total		Charge Pe	_		4	Total System Charge			
	А	В	АХВ	<u> </u>	/48RLAVS4	-	8.82 lb	$\dashv$	(Total Additional Refrigerant +			lbs.
1 /4"		.014 lb./ft.	lb.	<del>                                     </del>	RLAVM4	4	10.6 lb	+	Total System Charge less th		YES	NO
3 /8"		.039 lb./ft.	lb.	AOU48/	/60RLAVM4	4	11.7 lb	1.	AOU**RLAV <b>\$4</b> (J-IV\$) 15.0			
Total Addi	tional Refr	rigerant	lb.						AOU**RLAV <b>M4</b> (J-IV) 34.62	l lbs. MAXIMUM		
		ACTUAL PIPE LENGT	тн					HE	EIGHT DIFFERENCE (STRAIGHT	LINE MEASUREM	ENT)	
				YES	NO						YES	NO
OU to first	Separatio	n Tube (or Header) ≥ 9 ft.?				J-ľ	IV OD unit	t to	ID unit ≤164 ft. (OD unit ABO\	/E ID units)		
OU to near	est indoor	r unit ≥ 16 ft.?				J-ľ	IV OD unit	t to	ID unit ≤131 ft. (OD unit BELO	W ID units)		
OU to farth	est IU (≤39	93 ft. J-IV ?) (≤164 ft. J-IVS ?)	)			J-ľ	IVS OD un	it to	o ID unit ≤98 ft. (OD unit ABO\	/E ID units)		
First Separ	ation Tube	e to farthest indoor unit ≤13	31 ft.?			J-ľ	IVS OD un	it to	o ID unit ≤98 ft. (OD unit BELO	W ID units)		
Total liquid	pipe lengt	th (≤590 ft. J-IV?) (≤262 ft. J-	-IVS)			М	laximum d	dista	ance between indoor units ≤4	19 ft.?		
	l assistanc	e, please contact: outor				М	1aximum (	Circu	uit Breaker Setting for 3 & 4 To	on System	20A	30A

Fujitsu Service Hotline (888) 888-3424 or (973) 575-0380 Fujitsu Technical Support email servicehvac@fujitsugeneral.com



Please complete this page for each refrigerant system

Please Com	piete triis	page for each reingera	ni system.									
System	#											
Outdoo	r Unit	Model Number						S	Serial Number	REF AD		
Indoor	Unit M	odel Number						S	Serial Number	REF AD	ΙU	AD
			_									
				REFRIGE	RANT CHA	RGE	CALCULAT	TION	N		•	
Liquid pipe	length	Refrigerant per foot	Total	Factory	Charge Pe	er Ur	nit		Total System Charge			
	Α	В	АХВ	AOU36,	/48RLAVS4		8.82 lb.		(Total Additional Refrigerant + I	Factory Charge)		lbs.
1 /4"		.014 lb./ft.	lb.	AOU36	RLAVM4		10.6 lb.	. [	Total System Charge less th	nan limit?	YES	NO
3 /8"		.039 lb./ft.	lb.	AOU48	/60RLAVM	4	11.7 lb.		AOU**RLAV <b>S4</b> (J-IVS) 15.0	lbs. MAXIMUM		
Total Addi	tional Refi	rigerant	lb.						AOU**RLAV <b>M4</b> (J-IV) 34.61	I lbs. MAXIMUM		
		ACTUAL PIPE LENG	ТН					HEI	IGHT DIFFERENCE (STRAIGHT	LINE MEASUREM	ENT)	
				YES	NO						YES	NO
OU to first	Separatio	n Tube (or Header) ≥ 9 ft.?				J-	-IV OD unit	t to I	D unit ≤164 ft. (OD unit ABO\	/E ID units)		
OU to near	est indoor	unit ≥ 16 ft.?				J-	-IV OD unit	t to I	D unit ≤131 ft. (OD unit BELO	W ID units)		
OU to farth	est IU (≤3	93 ft. J-IV?) (≤164 ft. J-IVS?)				J-	IVS OD uni	it to	ID unit ≤98 ft. (OD unit ABO\	/E ID units)		
First Separ	ation Tube	e to farthest indoor unit ≤1	31 ft.?			J-	IVS OD uni	it to	ID unit ≤98 ft. (OD unit BELO	W ID units)		
Total liquid	pipe lengt	th (≤590 ft. J-IV?) (≤262 ft. J	-IVS)			N	1aximum d	dista	nce between indoor units ≤4	19 ft.?		
					-							
✓ Your Fu	ijitsu distri						Maximum	n Circ	cuit Breaker Setting for 3 & 4	Ton System	20A	30A
		rtline (888) 888-3424 or (97 Support email <mark>servicehvac@</mark>		al.com								



riease com	piete this	page for each refrigera	nt system.								
System	ı #										
Outdoo	or Unit	Model Number					S	Serial Number	REF AD		
Indoor	Unit M	odel Number					S	Serial Number	REF AD	IU	AD
				REFRIGE	RANT CHAF	RGE CALCULA	OIT	N			
Liquid pipe	elength	Refrigerant per foot	Total	Factory	Charge Pe	r Unit		Total System Charge			
	Α	В	AXB	AOU36/	48RLAVS4	8.82 lb	).	(Total Additional Refrigerant +	Factory Charge)		lbs.
1 /4"		.014 lb./ft.	lb.	AOU36F	RLAVM4	10.6 lb	).	Total System Charge less th	han limit?	YES	NO
3 /8"		.039 lb./ft.	lb.	AOU48/	60RLAVM4	11.7 lb	).	AOU**RLAV <b>S4</b> (J-IVS) 15.0	lbs. MAXIMUM		
Total Add	itional Refi	rigerant	lb.					AOU**RLAV <b>M4</b> (J-IV 34.61	lbs. MAXIMUM		
		ACTUAL PIPE LENG	ГН				HE	IGHT DIFFERENCE (STRAIGHT	TLINE MEASUREM	ENT)	
				YES	NO					YES	NO
OU to first	Separation	n Tube (or Header) ≥ 9 ft.?				J-IV OD uni	t to I	D unit ≤164 ft. (OD unit ABO\	/E ID units)		
OU to nea	rest indoor	unit ≥ 16 ft.?				J-IV OD uni	t to I	D unit ≤131 ft. (OD unit BELO	W ID units)		
OU to fartl	hest IU (≤39	93 ft. J-IV?) (≤164 ft. J-IVS?)				J-IVS OD un	nit to	ID unit ≤98 ft. (OD unit ABO\	/E ID units)		
First Sepai	ration Tube	e to farthest indoor unit ≤13	31 ft.?			J-IVS OD un	nit to	ID unit ≤98 ft. (OD unit BELO	W ID units)		
Total liquid	d pipe lengt	:h (≤590 ft. J-IV?) (≤262 ft. J	-IVS)			Maximum	dista	nce between indoor units ≤4	49 ft.?		
					<u> </u>						

For Technical assistance, please contact:

- Your Fujitsu distributor
- ✓ Fujitsu Service Hotline (888) 888-3424 or (973) 575-0380
- Fujitsu Technical Support email  $\underline{servicehvac@fujitsugeneral.com}$

20A

30A

Maximum Circuit Breaker Setting for 3 & 4 Ton System



lease com	olete this	page for each refrigera	nt system.								
System	#										
Outdoo	r Unit	Model Number						Serial Number	REF AD		
Indoor	Unit M	odel Number						Serial Number	REF AD	IU	AD
							T				
							T				
							T				
							T				
							T				
							T				
				REFRIGE	RANT CHAI	RGE CALCU	LATIO	ON			
Liquid pipe	length	Refrigerant per foot	Total	Factory	Charge Pe	r Unit		Total System Charge			
	А	В	AXB		48RLAVS4	8.82	lb.	(Total Additional Refrigerant +	Factory Charge)		lbs.
1 /4"		.014 lb./ft.	lb.		RLAVM4	10.6		Total System Charge less t		YES	NO
3 /8"		.039 lb./ft.	lb.	AOU48,	60RLAVM	11.7	lb.	AOU**RLAV <b>S4</b> (J-IVS) 15.0	lbs. MAXIMUM		
Total Addi	tional Refi	rigerant	lb.					AOU**RLAV <b>M4</b> (J-IV) 34.6	1 lbs. MAXIMUM		
		ACTUAL PIPE LENG	ТН				ŀ	HEIGHT DIFFERENCE (STRAIGH	T LINE MEASUREM	ENT)	
				YES	NO					YES	NO
OU to first	Separatio	n Tube (or Header) ≥ 9 ft.?				J-IV OD u	nit to	o ID unit ≤164 ft. (OD unit ABO	/E ID units)		
OU to near	est indoor	unit ≥ 16 ft.?				J-IV OD u	nit to	o ID unit ≤131 ft. (OD unit BELC	W ID units)		
OU to farth	est IU (≤39	93 ft. J-IV?) (≤164 ft. J-IVS?)				J-IVS OD	unit 1	to ID unit ≤98 ft. (OD unit ABO\	/E ID units)		
First Separa	ation Tube	e to farthest indoor unit ≤1	31 ft.?			J-IVS OD	unit 1	to ID unit ≤98 ft. (OD unit BELC	W ID units)		
Total liquid	pipe lengt	th (≤590 ft. J-IV?) (≤262 ft. J	-IVS)			Maximun	n dis	tance between indoor units ≤	49 ft.?		
✓ Your Fu	ijitsu distri	ce, please contact: butor itline (888) 888-3424 or (97	2) 575,0200			Maximu	n Cir	rcuit Breaker Setting for 3 & 4 1	on System	20A	30A
- i ujitsu i	SCIVICE HU	(000) 000-3424 UI (9/	J, J/J-U36U								ı

Fujitsu Technical Support email <a href="mailto:servicehvac@fujitsugeneral.com">servicehvac@fujitsugeneral.com</a>



#### Fujitsu J-Series Single Phase Test Ruin Data Collection for (10) Year Extended Parts Warranty

Congratulations on your Fujitsu J-Series Heat Pump system installation! The purpose of this document is to provide commissioning data collection instructions, in order to provide a (10) Year Extended Warranty on factory Parts and the Compressor. In order to protect your customers investment, please complete the following steps for Test Run data (Commissioning data) collection:

**Step 1- Visual inspection** 

Step 2- Test Run Initiation

Step 3- Create "Quick Report"

Step 4- Save Test Run data

**Step 5- Return Documentation** 

Please contact your local Fujitsu Distributor or Rep for assistance if you are uncertain how to use the "Service Tool" software or are working on a 3 phase Airstage system.

#### Step 1 - Visual inspection

The entire project must be visually inspected, and documented within the system "Extended Warranty Report", to ensure all equipment and components are installed within the scope of the applicable Installation Manual. Any deficiencies must be corrected prior to commissioning.

For a complete list of inspection points, please refer to the "Service Manual" of the installed system.

Chpt. 1- TEST RUN

Document items per the system "Extended Warranty Report".

#### Step 2- Test Run Initiation

Once the system has been started and verified error free, collect (1) hour of "Test Run" data using the Fujitsu Service Tool software, in either Heat or Cool mode of operation. In order to create the commissioning "Quick Report", please ensure your Service Tool is:


• Version 2.2.0 (M18) or higher.



The following is a summary of Service Tool (V 2.2 and higher) to collect Test Run data for review by the Fujitsu Commissioning Agent.

- Select "Online work" Fig. 1.
- Create a new site or select a saved location as applicable.

Fig. 1



- Use "Address Checker" to confirm indoor and outdoor unit communication by ALL or Ref. No.- Fig. 2 & 3.
  - If any units are not identified, stop and correct before proceeding.

Fig. 2


	1		
No.	UnitType	Address	R.B.U
001	Outdoor unit	02-00	
002	Indoor unit	02-00	
003	Indoor unit	01-03	
004	Indoor unit	01-04	
005	Outdoor unit	01-01	
006	Indoor unit	02-01	
007	Indoor unit	02-02	
008	Indoor unit	02-03	
009	Indoor unit	01-06	
010	Indoor unit	01-05	
011	Indoor unit	01-07	
012	Indoor unit	01-02	
013	Outdoor unit	01-00	
014	Indoor unit	01-01	
Outdoo	r unit 3	Indoor unit	11 R.B.U
			Total

 System Initialization- If this is the first time Service Tool is connected to the system, check "Perform System Initialization" to obtain complete equipment data and topology map- Fig .3

Fig. 3



Detail tab- Click the "Operation Setting" icon- Fig. 4.
 Fig. 4



 Select "Test" in either Heat or Cool mode, based upon outdoor temperature and at your discretion- Fig. 5



General guidelines are:


❖ ODT > 70° F. =

70° F. = **Cool** 

Heat


♦ ODT < 70° F. =</p>

Fig. 5




- Click "Send" to initiate Test Run Operation.
  - If applicable- Select Test Run operation for (60) minutes
- Test Run which will cancel automatically after the duration. Indoor unit icon color will be displayed in yellow while in the Test Run mode- Fig. 6

Fig. 6




- Detail tab- After approximately (30) to (40) minutes of run time, use the "Check List" feature to confirm operating variables are within range- Fig 7.
  - "Point Data" or "Avg. Data" may be used to confirm operation is satisfactory
  - Out of range points are highlighted in "pink". Out of range cells MUST BE reviewed to determine if acceptable or if an abnormal condition exists.
  - Select a point where no abnormalities are present.



Step 3- Create "Quick Report"

The "Quick Report" is a single PDF document created for sensor data verification. The "Quick Report" (or "Detailed Report" option) is to be used as the "commissioning document" along with the Test Run data file, .bak or .gz.

 To generate a "Quick Report"- From the "Detail" tab / "Check List" / "Quick Report", click "Create"- Fig. 8.




- OPTION- "Detailed Report"- If desired, an editable PDF version of the "Quick Report" can be created by selecting "Add to List Box"- Fig. 8.
  - If using "Quick Report", see Fig. 12, p. 4., to save the file.
  - If using "Detailed Report", see Fig. 9 on p. 4.



Click, "Create"- Fig. 9.

Fig. 9



#### "Detailed Report"- Continued

- Using the drop-down box at top left, select and edit cover page and Ref. No. page as desired- Fig. 10.
  - "Pink" fields are editable, such as unit serial number, etc.- Fig. 11.

Fig. 10






Fig. 11



- Save Quick Report to your folder or location of choice, "My Documents", "Desktop", etc.- Fig. 12.
  - Note the file location as it will be required for APM upload.
  - The file will automatically open when created, review to ensure data is correct.


Fig. 12



#### Step 4- Save Test Run Data

• Save Test Run Data- Once the (60) minute Run Test is complete:

Fig. 13



- First... "Create Backup File" Fig. 13.
  (Automatically named with a .gz file extension)
- Then... Download the Test Run (.gz) file to your folder or location of choice, such as "My Documents", etc.



#### **Step 5- Return Documentation**

Once the Test Run data file has been acquired, please review and verify the Test Run data is accurate and complete, recorded with the system error free.

 J-II / J-IIS- Projects with (4) or less systems- Please upload the files below electronically to:

#### http://contractors.fujitsugeneral.com/registration/

- 1. Test Run data file (.gz or .bak)
- 2. Completed "Extended Warranty Report"
- 3. "Quick Report" or "Detailed Report" option
- 4. Customer invoice / proof of purchase

In order for the Fujitsu (10) Year Extended Part Warranty to be considered, the documentation and Test Run data must be received within (120) days of system start up.

#### Questions?

If you have any questions regarding the commissioning process, please contact your regional Fujitsu Distributor TSA, Technical Service Advisor.

In addition, Fujitsu General America provides technical assistance:

Toll Free Service Hotline (888) 888-3424 or (973) 575-0380 Mon – Friday, 8:00 am to 8:00 pm EST Tech Support Email

servicehvac@fujitsugeneral.com